

AOV INSTALLATION - ANNUAL INSPECTION AND TEST CERTIFICATE

Brentwood M & E Services Limited, First Floor, Priory Barn, The

Street, Little Dunmow, Essex, CM6 3HT

	Property:	LABURNUM HOUSE, 1–93 INC, DAGENHAM, ESSEX, RM10 7AE		
UPRN:		900042519		
Applicable Standards:		BS7346 Part 8 + BS7671		
	Report By:	Jamie Crow		
Prev	vious Inspection Date:			
Cur	rrent Inspection Date:	06/06/25		
	Next Inspection Date:	06/12/25		
	DECLARATION			
Signed:	inspections undertake	ntents of this report are a true summary of the various tests and en in connection with the scheduled annual test and inspection of the certificate is to be viewed in conjunction with the report.		
	Jamie Crow - Electrica	al Contracts Manager		
	CONTENTS			
Page 2	Power And Controls	Wiring		
Page 3	AOV'S			
Page 4	Smoke Detectors			
Page 5	Power Supply			
Page 6	Fire Officer Controls			
Page 7	Site Log Book			

POWER AND CONTROLS WIRING	VERIFIED
Condition of Power and Controls Wiring satisfactory	х
Communication cables between panels earths used as another core,(3 core in place,5 core r fault lights also showing on multiple panels.	needed)

Д	OV TERMINALS	VERIFIED		
Location:stairwell and lobby's	As Installation Record Drawings	Х		
Operation: Open/close	All AOVs operate	х		
16th ,2nd,and 1st floor lobby's failed to activate under conditions. No installation record drawings provided				

SMOKE DETECTORS				
As Installation Record Drawings	х			
All detectors operated	х			
Smoke detection via fire alarm system. Sample size inspected and a were found to be within date.16th floor lobby failed to activate the system.				
	As Installation Record Drawings All detectors operated stem. Sample size inspected and a were found to be within			

POWER SUPPLY	VERIFIED
Wiring Satisfactory	BH
Battery Charger Condition Satisfactory	BH
Battery Condition Satisfactory	
Battery failiures on floors 16,12,11,and 9. Total number of battery's failed were 10	

FIRE OFFICER CONTROLS		VERIFIED
Location: stairwell	As Installation Record Drawings	х
Operation:	Open/close	BH
Activated and reset. No III.	stallation drawing records provided.	
	SYSTEM LOG BOOK	VERIFIED
System log book seen		ВН
System log book up to date		ВН
Updated accordingly		

Satisfactory	

